

ANGLIAN WATER SERVICES LIMITED

LIST OF SEWERS PROPOSED TO BE ADOPTED

Developer: Cyden Homes Limited

Consultant: Hall Infrastructure Design Ltd

Development: Tytton Lane East - Phase 2, Boston

The sewers including the manholes and pumping station(s)/balancing reservoir (if any) as numbered on the plan(s) scheduled herewith, proposed to be constructed by the Developer.

FOUL SEWERS (Coloured Brown)				
MH TO MH		Distance (Metres)	Diameter (mm)	Material
F01	F02	20.91	150	Clay
F02	F03	72.15	150	Clay
F03	F04	35.50	150	Clay
F04	F07	22.70	150	Clay
F05	F06	26.83	150	Clay
F06	F07	28.46	150	Clay
F07	F08	22.57	150	Clay
F08	F09	20.69	150	Clay
F22	F23	19.59	150	Clay
F23	F24	24.67	150	Clay

SURFACE WATER SEWERS (Coloured Blue)				
MH TO MH		Distance (Metres)	Diameter (mm)	Material
S01	S02	40.28	300	Perforated Ridgidrain
S02	S03	48.38	300	Perforated Ridgidrain
S03	S04	17.01	300	Concrete
S04	S05	43.65	300	Perforated Ridgidrain
S05	S12	11.53	300	Concrete
S06	S07	14.43	300	Perforated Ridgidrain
S07	S08	5.07	300	Concrete
S08	S09	10.69	300	Concrete
S09	S10	15.01	300	Concrete
S10	S11	5.23	300	Concrete
S11	S12	23.26	300	Perforated Ridgidrain
S12	S15	55.16	450	Perforated Ridgidrain
S18	S19	58.52	300	Perforated Ridgidrain